

Completed Construction:

- Signal bases have been installed at 31, 38 Street S.E.
- The water line has been realigned east of the canal, and east of the Bow River.
- Piling for all three bridge foundations is complete.
- Deerfoot Bridge foundations are complete.
- Western Headworks Canal bridge west foundations are complete.



Construction This Week East of 28 Street:

- Construction along 17 Avenue east of 28 Street to Hubalta Road S.E. is shut down until April 2018 except for the following activities:
 - City crews are installing traffic signal bases along 17 Avenue SE.
 - 36 Street building demolition scheduled for week of February 5, 2018.

BRT Bridges West of 28 Street S.E.

- Deerfoot bridge girder placement is scheduled for between **February 13 and 15, 2018**. Deerfoot Trail will be closed north and southbound from 9 p.m. and 5 a.m. while girders are installed. Northbound traffic will be detoured onto Peigan Trail, and southbound traffic will be detoured onto Blackfoot Trail.
- Bow river west pier construction underway.
- Western Headworks Canal east bridge abutment underway.

Long-Term Update:

- Deerfoot west girder installation between **February 20 and 22, 2018**. 17 Avenue S.E. southbound onramp to Deerfoot will be closed nightly 9 p.m. to 5 a.m. Traffic will be detoured to Memorial Drive and Blackfoot Trail.
- Deerfoot east girder installation between **February 26 and 28, 2018**. Northbound offramp from Deerfoot to 17 Avenue S.E. will be closed nightly 9 p.m. to 5 a.m. Traffic will be detoured onto Memorial Drive.
- Spring 2018: Through traffic will be moved to the north of 17 Avenue from 37 to 47 Street S.E.